Pueblo of San Ildefonso

Customer: San Ildefonso Pueblo Project Manager: Ron Kneebone Project Engineer: David Mooney

Contractor: Cumbre Construction, Inc., Albuquerque,

NM

Scope: The Corps is executing the recommended actions at the nine advance measures sites identified in the Corps of Engineers' Flood Fight Plan, Cerro Grande Fire. The main projects are:

- North Boundary Wash Culvert Protection NM
 30
- Chupaderos Canyon West of NM 30 Replace rock mattress and install rock toes in two locations.
- **Totavi Gas Station**—Install 400 feet of highway barriers for protection.
- **Totavi Residences** Grading to provide enhanced drainage.
- **Guaje Canyon** Construct a grade control structure to stop head cut.
- Guaje Canyon Construct low water crossing.

Status: Contract awarded 10 August. NTP issued August 23.

Scheduled Completion Date: 1 September

Percent Complete: 20 %









Flooding of 14 August on Tribal lands



Guaje Canyon Erosion