

Diamond Drive Culvert

Project Number: DACW47-00-R-0015

Customer: Los Alamos County

Project Manager: Eric Fino

Project Engineer: Roger Torres

Contractor: RMCI

Scope: Protect the Diamond Drive crossing of Pueblo Canyon by installing, "jacking and boring" a 432-foot, 86-inch steel pipe culvert through the embankment. Construct intake and exit areas.

Status: Contractor completed jacking and boring operation on 16 July. Negotiating with contractor on upstream and downstream upgrades. Construction scheduled to begin on 14 August.

Scheduled Completion Date: 20 September

Physical Percent Complete: 85%

Issues: Corps will meet with the county on 11 August to discuss the intake structure, embankment stability, and status of downstream analysis.



MAC Visit on 19 July (Downstream)



Upstream Sediment in Front of Culvert



Upstream Opening of 86-inch Culvert